Sika Community Healthcare Project

Dr Omar Janneh

London, UK

Email: borrpakau@gmail.com

Tel: +44(0)790 465 8896

Partner: Mr Kemo Sonko

Deputy Director, Enterprise Risk Management, Reforms and Modernisation, Gambia Revenue Authority


Email: kemosonko@ymail.com

Tel: +220 9750858









Swiss Agency for Development and Cooperation SDC

Overview of the presentation

- Project introduction
- The output and impacts of the project
- Facts and figures
- Challenges and opportunities

Project introduction

The Project: Sika Community Healthcare Project

Sika Development Fund (SDF) Healthcare Project

Objectives of the project

- To bring some running water to the site
- To fence the site of the Community Clinic



The 2 buildings on the site are used for the baby clinic

• Funding sought (June 2022) and awarded (October 2022): D300,000

Project introduction: The spirit of community participation















Activities prior to the awarding of the grant

Current activities at the compound

Project introduction: Completion of the clearing the compound







Selected photos to show that the site was cleared of shrubs and some of the neem trees

Outputs and impacts of the project

Our objectives were -

- To bring some running water to the site
- To fence the site of the Community Clinic

Outputs

To bring some running water to the site:







Click <u>here</u>, <u>here</u> and <u>here</u> to view videos of the outputs and some of the blocks being made by the youths

Impacts

- Elevated lives through the income it generated for many who worked on the project
- Developed skills and opportunities for youth development ongoing block-making on the site so far generated D80,000 income for them
- Established/introduced us to new people and contacts; deepened/strengthened relationships
- Boosted collaboration with the VDC and increased the spirit of community participation
- Helped to refine our capacity for project implementation, monitoring and evaluation
- Good learning point- increased confidence, and of resilience of the leadership team

Facts and figures – expenses against the DDF grant of D300,000

Date	Amount paid (D)	Remarks
6/12/2022	77,032	Contractor's first payment; 100 bags of cement, loading, transportation
6/12/2022	35,420	Fencing materials, transportation
19/12/2022	14,380	Fencing materials, transportation, aggregates of basalt
27/12/2022	6,660	Fencing materials, transportation, 5 tractor loads of sand
30/12/2022	48,110	Contractor's second payment; 60 bags of cement, fencing materials, loading, transportation
4/01/2023	40,650	Gate and door for the compound of the Community Clinic
9/01/2023	2,000	First payment to remove the tree stumps
11/01/2023	5,000	Transportation of the gate and door
15/01/2023	7,600	20 bags of cement, loading, transportation
16/01/2023	25,000	Contractor's third payment
19/01/2023	3,600	Fencing materials, transportation
8/02/2023	25,000	Contractor's fourth and final payment
10/02/2023	2,600	Second payment- removal of tree stumps; D3400 to pay to remove the remaining stumps
Total (D)	293,052	
Balance against the D300,000		6,948

Challenges and opportunities

Challenges

- Delay in the awarding of the contract to fence the site
- Difficult effecting payments as some individuals have no bank accounts
- Inability to get receipts for some transactions
- Lack of valid forms of ID
- Communication
- A regular water supply is needed for the clinic

Opportunities

- Good publicity for the village that is worthy of emulation
- Increased visibility, credibility & interests in SDF's work
- Created new ideas & confidence to seek other sources of funding awaiting the outcome of the GIRAV matching grant for the Sika Women's Horticultural Project

Challenges and opportunities

Opportunities: A compound plan of the site has been developed

75960 42750 42750

75960

SIKA PROPOSED CLINIC.
The Gambia

SIKA VILLAGE

NTS

Sep. 2022

AS

JalBak

Design & Construction
Anchitecture & urean besidn consultant
real, into urear design, over die with, dare die us, as man Auch,
Tel (00020) 731 2001, 994 2002, 198 1012, 8 199 1019.

VERANDAN


Acknowledgements

- GK Partners/MSDG and Swiss Agency for Development and Cooperation
- Mr Kemo Sonko, Mr Malamin Janneh and the entire Executive Committee of SDF
- The Contractor, Mr Sindou Diarrasouba and team
- The people of Sika and the membership of SDF
- Friends and supporters of SDF
- Mr Omar Manneh and team for making the blocks in the compound









Swiss Agency for Development and Cooperation SDC